

HP FOREST DEPARTMENT

ABSTRACT

Component wise Progress Report Under MGNREGA for the year 2015-16 (achieved up to quarter ended on 31.03.2016)

Circles	Schemes proposed					Schemes approved					Achievement				
	No. of Shelves/Scheme	Area (in Hac.)	Str. in No.	Length in KM (Path/Fire lines etc.)	Amt. (Rs. In Lac)	No. of Shelves/Scheme	Area (in Hac.)	Str. in No.	Length in KM (Path/Fire lines etc.)	Amt. (Rs. In Lac)	No. of Shelves/Scheme	Area (in Hac.)	Str. in No.	Length in KM (Path/Fire lines etc.)	Amt. (Rs. In Lac)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
D/Shalla	129	9	15	9.5	495.748	112	5	15	53.5	433.098	66	0	0	25	233.668
Hamirpur	151	1385	17	75.8	196.285	151	1385	17	75.8	191.285	71	478.71	8	21.44	143.501
Kullu	55	25.88	328	11.01	147.57	55	25.88	328	11.01	147.57	15	4.5	138	6.435	29.77
Bilaspur	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
Chamba	400	457.5	1076	164.78	1302.936	353	409.5	1074	141.755	133.56	139	117.5	607	77.08	350.8
Mandi	395	938.5	2838	109.15	1884.973	380	933.5	2602	109.15	1668.577	411	580.01	1134	115.94	538.802
Nahan	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
Rampur	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
Shimla	53	4	85	4	53.22	50	42	47	4	53.22	0	0	0	0	0
W/L (N)	32	40.1	646	33	97.18	26	40.1	571	6	85.98	22	17.1	571	0	48.206
W/L (S)	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
GHNP Shar	3	0	1	0.45	14	2	0	1	0.45	14	0	0	0	0	0
G TOTAL	1218	2859.98	5006	407.69	4191.912	1129	2840.98	4655	401.665	2727.29	724	1197.82	2458	245.895	1344.747